

**CIPP CREW - FOUNTAIN INN**

												Weekending 4/11/26
Date	Basin #	Up MH	DS MH	Street Name	Task	Dia	LF	Taps	Dye Test	Protruding Tap Cut	Additional comments	
M	6-Apr										No Work Scheduled	
M	6-Apr		3-0415A	3-0415	N Main St	CIPP	8	388.5	5		Do Not reinstate tap at 254.8' at 2 o'clock from DSMH & 376' at 12 o'clock from DSMH	
Tue	7-Apr	Area 3	7-1572	7-0992	Knight St	CIPP	8	199.2	0			
W	8-Apr										No Work Scheduled	
Th	9-Apr										No Work Scheduled	
Th	10-Apr										No Work Scheduled	
												Weekending 4/11/26
												Weekending 4/11/26
Date	Basin #	Up MH	DS MH	Street Name	Task	Dia	LF	Taps	Lat Repair	PR	Additional comments	
M	6-Apr										No Work Scheduled	
Tue	7-Apr										No Work Scheduled	
W	8-Apr	Area 1	1-0068	1-0067	Valley View Rd	Spot Repair	8		0	1	FLAGGER SETUP - manhole to manhole - 10 LF	
W	8-Apr	Area 2	9-1234	9-1233	Hellams St	Lateral CIPP	8		1		FLAGGER SETUP - INSTALL CIPP CONNECTION SEAL FOR SERVICE AT 141-FEET DOWNSTREAM OF MH 9-1234	
Th	9-Apr	Area 4	7-1016	7-1015	S Main St	Lateral CIPP	8		1		FLAGGER SETUP - SERVICE AT 379.6- FEET - INSTALL 4-INCH CIPP LATERAL CONNECTION SEAL	
Th	9-Apr	Area 4	7-1015	7-1014	S Main St	Lateral CIPP	8		1		FLAGGER SETUP - SERVICE AT 125.9- FEET - 507 S. Main St Lat ID# 7-1015.02 - Changed to lining of the service	
Th	9-Apr	Area 4	7-1015	7-1014	S Main St	Lateral CIPP	8		1		FLAGGER SETUP - SERVICE AT 246.7- FEET INSTALL 20- FEET OF 4-INCH LATERAL CIPP TO SEAL TRANSITION BETWEEN CAST IRON & PVC AT 16.5- FEET	
Fri	10-Apr	600C	3-0415A	3-0415	Main St	Lateral CIPP	8		2		114 & 116 N. Main St	